



Northline Safety

SITE SAFETY INSPECTION

Site: Maple Ridge Apartments, Phase 2, 140 Oak Street, Riverside

Client: Northgate Developments

Date: 2026-10-01 **Inspector:** Dana Brooks

Stage: Structure stage, forming the third floor deck

Contractors on site

- Harbor Build (General Contractor)
- Summit Concrete (formwork)
- Iron Line Rebar (rebar)
- Apex Crane (Tower Crane)

Issues found

Issue	Contractor	Corrective action	Deadline
Edge protection missing on the north side of the third floor deck, about 30 feet	Summit Concrete	Install edge protection before anyone works in that area	Immediate
Two workers had no hard hats under the crane	Iron Line Rebar	Workers put on hard hats	Fixed on the spot
Site electrical panel has a broken door that won't close	Harbor Build	Replace the panel door	Oct 9, 2026

Actions

Work stopped: Yes

Recorded in the site log: Yes

Notes

Housekeeping is good and access routes are signed

Next visit: 2026-10-08

Inspector

Received: site manager